

Philippine Charity Sweepstakes Office  
 Branch Operations Sector  
 3<sup>rd</sup> Floor Sun Plaza Building, Shaw Blvd. corner Princeton St., Mandaluyong City  
 Report on Government Projects/ Programs/ Activities  
 2<sup>nd</sup> Quarter, CY 2016

**Project: Renovation of the Romblon Branch Office**

Location: Upper Ground Floor, Building I, Romblon Provincial Hospital, Brgy. Liwanag, Odiongan, Romblon

Implementing Agency: **PCSO**

Cost: Php 153,000.00

Developing Partners: n/a

Fund Source/s: Operating Fund

Contractor/ Supplier: n/a

Brief Description of Project: Renovation of the newly-opened Romblon Branch Office


Total Cost: Php 170,000.00

Project Details:								
Project Date				Project Status				Remarks
	Duration	Started	Target Date of Completion	% of Completion	As of (Date)	Cost Incurred to Date	Date Completed	
1	April – August 2016	April 2016	August 2016	90%	Renovation on-going	Php 153,000		

Prepared by:

Reviewed and Approved by:

  
 Danica Caissa Bonggon

  
 IRMA S. GUEMO  
 7/21

Philippine Charity Sweepstakes Office  
 Branch Operations Sector  
 3<sup>rd</sup> Floor Sun Plaza Building, Shaw Blvd. corner Princeton St., Mandaluyong City  
 Report on Government Projects/ Programs/ Activities  
 2<sup>nd</sup> Quarter, CY 2016


Project: Renovation of the Sorsogon Branch Office  
 Location: Dr. Fernando B. Duran Sr. Hospital, Macaboy, Sorsogon City  
 Implementing Agency: PCSO  
 Developing Partners: n/a  
 Contractor/ Supplier: n/a  
 Brief Description of Project: Renovation of the Sorsogon Branch Office  
 Total Cost: Php 200,000.00  
 Cost: Php 60,000.00  
 Fund Source/s: Operating Fund

Project Details:		Project Date				Project Status		Remarks
Duration	Started	Target Date of Completion	% of Completion	As of (Date)	Cost Incurred to Date	Date Completed		
1	June-September 2016	June 2016	September 2016	30%	Renovation on-going	Php 60,000		

Prepared by:

  
 Danica Caisa Bonggon

Reviewed and Approved by:

  
 MIRNA S. GUEMO  
 7/21

Philippine Charity Sweepstakes Office  
 Branch Operations Sector  
 3<sup>rd</sup> Floor Sun Plaza Building, Shaw Blvd. corner Princeton St., Mandaluyong City  
 Report on Government Projects/ Programs/ Activities  
 2<sup>nd</sup> Quarter, CY 2016

**Project: Renovation of Quezon Branch Office**  
 Location: Trade and Investment Center, Brgy. Isabang, Tayabas City

Implementing Agency: PCSO

Developing Partners: n/a

Contractor/ Supplier: n/a

Cost: n/a

Fund Source/s: Operating Fund


Brief Description of Project: Renovation of the Quezon office building  
 Total Cost: Php 200,000.00

Project Details:									
Project Date			Project Status			Remarks	Duration	To be determined	1
Target Date of Completion	Started	To be determined	% of Completion	As of (Date)	Cost Incurred to Date				

Prepared by:

  
 Danica Calisa Bonggon

Reviewed and Approved by:

  
 MIRNA S. GUEMO *1/2*

Philippine Charity Sweepstakes Office  
 Branch Operations Sector  
 3<sup>rd</sup> Floor Sun Plaza Building, Shaw Blvd. corner Princeton St., Mandaluyong City  
 Report on Government Projects/ Programs/ Activities  
 2<sup>nd</sup> Quarter, CY 2016

**Project: Construction of PCSO Owned Branch Office – Cavite Branch**  
 Location: Molino Road, Brgy. Molino II, Bacoor City, Cavite

Implementing Agency: PCSO  
 Developing Partners: n/a  
 Contractor/ Supplier: n/a  
 Brief Description of Project: Construction of a PCSO owned office building in Bacoor Cavite  
 Total Cost: Php 7,000,000.00

Project Details:		Project Status			
Duration	Started	Target Date of Completion	% of Completion	As of (Date)	Cost Incurred to Date
April 2015- October 2018	To be determined	To be determined	For bidding	PR endorsed to SBAC 2 for bidding	
1	April 2015- October 2018	To be determined	For bidding	PR endorsed to SBAC 2 for bidding	
					Date Completed
					Remarks

Prepared by:

*Danica Cassa Bonggon*  
 Danica Cassa Bonggon

Reviewed and Approved by:

*Miriam S. Guemo*  
 MIRIAM S. GUEMO 7/22

Philippine Charity Sweepstakes Office  
 Branch Operations Sector  
 3<sup>rd</sup> Floor Sun Plaza Building, Shaw Blvd. corner Princeton St., Mandaluyong City  
 Report on Government Projects/ Programs/ Activities  
 2<sup>nd</sup> Quarter, CY 2016

Project: Renovation of PCSO Laguna Branch Office  
 Location: Alona Sports Complex, Binaan, Laguna

Implementing Agency: PCSO

Developing Partners: n/a

Contractor/ Supplier: n/a

Brief Description of Project: Renovation of the additional office space of Laguna Branch

Total Cost: Php 350,000.00

Cost: n/a

Fund Source/s: Operating Fund

Project Details:								
Project Date			Project Status					
Duration	Started	Target Date of Completion	% of Completion	As of (Date)	Cost Incurred to Date	Date Completed	Remarks	
To be determined	To be determined	To be determined					Pending the approval of the City of Binaan for the requested additional storage	1

Prepared by:

*[Signature]*  
 Danica Carissa Bonggon

Reviewed and Approved by:

*[Signature]*  
 IRMA S. GUEMO

Philippine Charity Sweepstakes Office  
 Branch Operations Sector  
 3<sup>rd</sup> Floor Sun Plaza Building, Shaw Blvd. corner Princeton St., Mandaluyong City  
 Report on Government Projects/ Programs/ Activities  
 2<sup>nd</sup> Quarter, CY 2016

**Project: Renovation of the Batangas Branch Office**  
 Location: Int. B, Morada St., Brgy. 1, Lipa City, Batangas

Implementing Agency: PCSO  
 Developing Partners: n/a  
 Contractor/ Supplier: n/a  
 Cost: n/a  
 Fund Source/s: Operating Fund


Brief Description of Project: Renovation of the Batangas office building  
 Total Cost: Php 200,000.00

Project Details:								
Project Date					Project Status			
Duration	Started	Target Date of Completion	% of Completion	As of (Date)	Cost Incurred to Date	Date Completed	Remarks	For evaluation on the required renovation
To be determined	To be determined	To be determined						1

Prepared by:

  
 Danica Chissa Bonggon

Reviewed and Approved by:

  
 IRMA S. GUEMO